


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 8406
TRUNK HIGHWAY 15
COUNTY Wilkin
DISTRICT 4A-4B

LIMITS: S.Co.Line-Jct.T.H.9 W.of Doran.



YEAR BUILT	PROJECT NO.	DESCRIPTION			CODE NO.	PLAN
		TYPE	WIDTH	THICKNESS		
1924	75-6-31-2A&B	Grading Br. 4232	30'			1
		Br. 4233 & 6252	23'			
1925	75-6-31-2A&B	Gravel	24'	2 1/2"	1200 C.Y./Mile.	2
1930	75-6-31-2A&B	Oil Tr. Gravel	22'	1 1/2"	12900 Gal./Mile. Maint. Dept.	3
1938	1937 A.F.E. 12 1938 A.F.E. 12 & 13	Stab. Gravel Base Mixed Bit.	30'	6"		4
			24'	1"	Maint. Dept.	
M	1940 A.F.E. 11	Bit. Seal Coat			Bit. 3528 Gal./Mi. Sand 86 C.Y./Mi. Maint. Dept.	5
M	1944 A.F.E. 4	Spot Treat Bit. Surf. Repair	24'		MC2, 5639 Gal./Mi. Grav. 606 C.Y./Mi. Maint. Div.	6
C	1946 A.F.E. 19	Bit. Resurfacing Mixed Bit.	24'	1"	3C38, 87499 Gal. Agg. 4913 C.Y.	7
C	1946 8406-02	Grading Gravel Br. 6382	43'	1 1/2"	1200 C.Y./Mile C. 196 D.	8
C	1946 A.F.E. 29	Bit. Surfacing Bit. Surf. Treated (Mixed Prime)	24'		SG1#3, 25574 Gal. Agg. 1100 C.Y.	9
M	1949 A.F.E. 4	Spot Treat Bit. Surf. Repair	24'		MC3, 48355 Gal. Agg. 3507 Tons	10
M	1952 A.F.E. 4	Spot Treat Bit. Surf. Repair	24'		MC3, 67365 Gal. Agg. 4907 Tons	11
M	1955 A.F.E. 604	Spot Treat Bit. Surf. Repair	24'		MC3, 17873 Gal. Agg. 1250 Tons	12
C	1956 8406-04	Gravel Sub-base P.C. Concrete	40'	4"		13
C	1957 8406-05	Grade Xing Signals				14

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1924	1958	11.52	11.49	0.03	0.00	0.00	11.49	0.03	0.00	0.00
1959		11.47	11.41	0.06	0.00	0.00	11.41	0.06	0.00	0.00

REMARKS: Layout is to scale as of 1924.

! This work not done under these project numbers but lies within the limits of these projects.

