


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 2725
TRUNK HIGHWAY 55
COUNTY Hennepin
DISTRICT 5A

LIMITS: S. Corp. Limits of Minneapolis - W. End Mendota Bridge



YEAR BUILT	PROJECT N ^o	DESCRIPTION			CODE N ^o
		TYPE	WIDTH	THICKNESS	
		Concrete	7'3"	9"-7'9"	
					No Record of Constr.
					Added in 1934.
C	1955 2725-04	Base*			*36' conc. imp. widened to 49' with 7" conc. base
M	1956 A.F.E. 605	Bit Seal Coat			RT-10, 420 Gal. Agg. 19 C.Y.
C	1955 2732-17	Base*			*36' Conc. imp. widened to 49' with 7" Conc. Base
C	1960 2725-06	Grading Base Concrete	27'4"	9"	Single rdwy. from Mi. Pt. 0.37 to 0.74 on Temp. connection
C	2725-09	Br-9306 & Br-9306	39'		Both are 121' C.G.S.
1960	2725-15	Utility Relocation			
	2725-17	Utility Relocation			
C	2732-51	Br-9151	30'		163' C.G.S.
1960	2725-07	Br-9149	2'3"		196' C.G.S.
	2725-19	Erosion Control Struct.			
C	2725-18	Fencing			
1961	2725-20	Lighting System			
	2725-22	Grading & Bit. Surf.			on Frontage Road
C	2725-21 & 24	Signs			
1962	2725-23	Roadside Development			
1963	2725-06 R1	Fencing			67.5 ft.
C	2725-28	Traffic Sign Revision			
1966	2725-29	Const. of Incinerator Bldg.			
M	1966 S.F.	Modification of Turn lane at 58th St.			MC-2, 63 Gal. Tack AC 1590 Gal. Agg. 300 Tons
C	1972 2725-37	BIT OVERLAY, TURN LANES AND TRAFFIC SIGNALS	YAR 24' ON 26' 3/4" 52'		TRAFFIC SIGNALS AT CSAH & 2 FAT VETS ADMIN. ENT.
M	1982 2725-9306	Deck Overlay			Br's 9306, 27169, 27171



FROM	TO	TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
			RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1934	1958	1.16	1.16	0.00	0.00	0.00	1.16	0.00	0.00	0.00
1959	1959	1.53	1.53	0.00	0.00	0.00	1.53	0.00	0.00	0.00
1960		1.46	1.40	0.06	0.00	0.00	1.40	0.06	0.00	0.00

REMARKS: Layout is to scale as of 1934

