FORM R.L.-7 REV. 2-40

SHEET 1 OF 5

PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7201
TRUNK HIGHWAY 5
COUNTY Sibley
DISTRICT 7A

LIMITS: W. Jct. T.H. 19 in Gaylord - N. Co. Line

Ref. Pt. 000+00.000 - 017+00.531

YEAR BUILT	PROJECT Nº	DESCRIPTION: TYPE	WIDTH	THICKNESS	REMARKS	CODE Nº
		Gravel	30'	2"	No Record of Constr.	
		Oil Tr. Gravel	24'	1"	No Record of Constr. Added in 1934.	
		Oil Tr. Gravel	60'	1"	No Record of Constr. Added in 1934.	
		Gravel Br. X-454 & X453	24'	2"	No Record of Constr. Added in 1934. 40' L.T. & 16' C.S.	
		Asph. Tr. Gravel	40'	1"	No Record of Constr. Added in 1934.	
1938	7201-05 5=121-21-1	Grading Br. 5813 Br. 8045	40' 30'		 60' B.S. W128.	
1938	7201-04	Gravel	30'	1¾"		
C 1940	A.F.E. 40	Bit. Surf.-Treat.	26'	5/8"	Maint. Dept.	
C 1940	7201-03	Grading Gravel Mono. Culvert	40' 30'	 1¾"	 C46X42.	
C 1941	A.F.E. 24	Seeding			Seed supplied by R.S.D. (S.P. 7201-05) Maint. Dept.	
M 1941	A.F.E. 23	Spot Treat. Bit. Surf. Repair			SC4, 520 Gal./Mi. Maint. Dept.	
C 1942	7201-10	Stab. Sand & Gravel Base. Mixed Bit.	36' 26'	8"-12" 1"		
C 1943	7201-11 7201-12	Subgrade Corr. Stab. Grav. Base Mixed Bit. (1)	 36' 26'	 7"-12" 1"-2"		
M 1943	A.F.E. 4	Spot Treat Bit. Surf. Repair			MC2&3, 2787 G./Mi. Gray. 56 C.Y./Mi. Maint. Dept.	





YEARS FROM	YEARS TO	TOTAL MILES	UNINCORPORATED RDWY. MI.	UNINCORPORATED BR. MI.	INCORPORATED RDWY. MI.	INCORPORATED BR. MI.	RURAL RDWY. MI.	RURAL BR. MI.	URBAN RDWY. MI.	URBAN BR. MI.
1921	1933	3.25	3.05	0.00	0.20	0.00	3.25	0.00	0.00	0.00
1934	1937	16.20	14.60	0.01	1.59	0.00	15.25	0.01	0.94	0.00
1938	1939	12.95	12.29	0.01	0.65	0.00	12.64	0.01	0.30	0.00
1940	1946	13.11	12.44	0.01	0.66	0.00	12.79	0.01	0.31	0.00
1947	1947	16.95	16.28	0.01	0.66	0.00	16.63	0.01	0.31	0.00
1948	1948	16.95	16.03	0.01	0.91	0.00	16.38	0.01	0.56	0.00
1949		17.52	15.87	0.01	1.64	0.00	16.22	0.01	1.25	0.00

REMARKS: Layout is to scale as of 1940 - Plan revised for 1947 relocation. Plan revised for 1949 relocation.

(1) Bit. Surf. 1" x 26' except 0.30 Mi., 2" x 47' in Arlington & 0.28 Mi., 1" x 51' in Green Isle.

5-5-71

FORM R.L.-7 REV. 2-40

PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7201
TRUNK HIGHWAY 5
COUNTY Sibley
DISTRICT 7A

LIMITS: N. Jct. T.H. 19 in Gaylord - N. Co. Line

Ref. Pt. 000+00.000 - 017+00.531



YEAR BUILT	PROJECT Nº	DESCRIPTION: TYPE	WIDTH	THICKNESS	REMARKS	CODE Nº
M 1944	A.F.E. 5	Bit. Seal Coat			RC-3, 2800 Gal./Mi. Agg. 58 C.Y./Mi. Maint. Div.	
M 1944	A.F.E. 4	Bit. Surf. Repair	24'		MC-3, 5698 Gal./Mi. Grav. 103 C.Y./Mi. Maint. Div.	
C 1945	A.F.E. 18	Bit. Resurfacing Mixed Bit.	24'	¾" added	SC-3A, 11683 Gal./Mi. Grav. 466 C.Y./Mi. Maint. Div.	
M 1946	A.F.E. 4	Spot Treat. Bit. Surf. Repair	22'		SC3, 5255 Gal. Agg. 270 C.Y.	
M 1947	A.F.E. 4	Spot Treat. Bit. Surf. Repair	22'		SC-3, 8606 Gal. Agg. 716 Tons	
C 1947	A.F.E. 23	Bit. Resurfacing Mixed Bit.	26'	1" added	SC-4, 11031 Gal. Agg. 621 C.Y.	
C 1947	7201-13	Grading	42'			
		Stab. Gravel	42'	2"	1200 C.Y./Mi.	
		Br. 8650 (W 106 D)			S.C. Cattle Pass	
C 1948	7201-18	Spot Base Repair Plant Mix. Bit.	24'51'	1½" added		
M 1948	A.F.E. 6	Grav. Resurfacing (Spots)			737 Tons	
C 1948	7201-17	Grading	42'		1.5' Select Mat'l	
C 1949	7201-16	Grading	38'-62'			
		Concrete	22'-62'	9"-7-9"		
M 1950	A.F.E. 4	Light Bit Seal	24'-45'		AE-1, 12190 Gal. Agg. 377 C.Y.	
C 1951	7201-20	Traffic Signals				
M 1952	A.F.E. 26	Spot Base Repair Restore Bit. Surface	24'		SC3, MC-0&3, 4351 Gal. Agg. 167 C.Y.	



YEARS FROM	YEARS TO	TOTAL MILES	UNINCORPORATED RDWY. MI.	UNINCORPORATED BR. MI.	INCORPORATED RDWY. MI.	INCORPORATED BR. MI.	RURAL RDWY. MI.	RURAL BR. MI.	URBAN RDWY. MI.	URBAN BR. MI.

REMARKS: See Sheet Nº 1

5-5-71

R.L.-7 REV. 2-40

PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7201
TRUNK HIGHWAY 5
COUNTY Sibley
DISTRICT 7A

LIMITS: W. Jct. T.H. 19 in Gaylord - N. Co. Line

Ref. Pt. 000+00.000 - 017+00.531



YEAR BUILT	PROJECT Nº	DESCRIPTION: TYPE	WIDTH	THICKNESS	REMARKS	CODE Nº
C 1953	7201-21	Traffic Signals				
M 1953	A.F.E. 605	Light Bit. Seal (Spots)	24'		RCS-2, 683 Gal. Agg. 35 C.Y.	
M 1955	A.F.E. 604	Spot Treat Bit. Surf. Repair	24'		MC-3, 18843 Gal. Agg. 1456 Tons	
M&C 1956	A.F.E. 604 A.F.E. 824	Spot Treat Bit. Surf. Repair 36" S.C. Culvert	24'		MC-3, 13360 Gal. Agg. 1113 Tons	
C 1957	7201-25	Br. 9246	39'		75' Precast Channel	
M 1957	A.F.E. 604 A.F.E. 605	Spot Treat Bit. Surf. Repair Bit. Seal Coat (9.00 Mi.)	24' 25'		MC-3 & RC-5, 47082 Gal. Agg. 1211 Tons & 1150 C.Y.	
M 1960		Spot Treat Bit. Surf. Repair	24'		MC-3, 17536 Gal. Agg. 1247 Tons	
M 1961		Spot Treat Bit. Surf. Repair	24'		Plant Mix 398 Tons SC-3 & MC-3, 550 Gal. for Tack	
M 1962		Spot Treat Bit. Surf. Repair	24'		Plant Mix 90 Tons MC-3 Tack 200 Gal.	
C 1963	7201-27	Plant mix Bit. Base Asphaltic Concrete Gravel Shoulders	26' 24.5'	5" 4"		
C 1967	7201-29	Turn Lanes			E. Jct. T.H. 19	
M 1968	SF	Regravel Shoulders	16'		8' Shoulders each Side Gravel 3,738 Tons	
M 1972	SF	Crack & Joint Seal			4,000 lbs Sealant	
M 1974	SF	Joint Seal			848 lbs. Sealant	



YEARS FROM	YEARS TO	TOTAL MILES	UNINCORPORATED RDWY. MI.	UNINCORPORATED BR. MI.	INCORPORATED RDWY. MI.	INCORPORATED BR. MI.	RURAL RDWY. MI.	RURAL BR. MI.	URBAN RDWY. MI.	URBAN BR. MI.

REMARKS: See Sheet No. 1

Mn/DOT 29450 (4-78)
FORM RL-7

PREPARED BY
BUREAU OF POLICY & PLANNING
IN COOPERATION WITH
U.S. DEPARTMENT OF TRANSPORTATION-FEDERAL HIGHWAY ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF TRANSPORTATION
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7201
TRUNK HIGHWAY 5
COUNTY SIBLEY
DISTRICT 7A

LIMITS: W. JCT. TH 19 IN GAYLORD — N. CO. LINE

Ref. Pt. 000+00.000 - 017+00.531



YEAR BUILT	PROJECT NO	DESCRIPTION: TYPE	WIDTH	THICKNESS	REMARKS
M 1978	SF	Bit. Spot Overlay	24'	1½"-2"	Bit. AC 958 Tons
M 1979	SF	Bit. Spot Overlay	22'	2"	AC-1 2331 Pl. Mix 1516.7 Ton
M 1980	SF	Bit. Surface Repair	22'	1"	Pl. Mix, 140 Tons Tack 75 Gal. RC
C 1983	7201-37	Traffic Control System			CSAH-17
C 1983	7201-9246	Br. 9246 Deck Repair & Conc. Overlay			At the Rush River 2.1 Mi. N.E. of Gaylord
M 1984	7201 SF	Bituminous Shoulders Gravel	8' 8'	2½" 2"	417.8 Ton 188 Tons
C 1985	7201-36	Bit. Shoulders Turn Lanes	10' 12'	3½" 9"	
C 1983	7201-35	Turn Lanes (2)	12'	3½"	17" Agg. Base RTL's to T-101 in Arlington
M 1989	SF	Spot Overlay			Spec. 2331
C 1990	7201-38	Bit. Overlay	28'	4"	Spec. 2341
C 1991	7201-39	Grading Bit. Surfacing Joint Repair	24'	2½" 3"	Spec. 2331 Spec. 2341
M 1992	4537	Crack Sealing			
M 1994	94081	Crack Sealing			
M 2005	8825-197	Bit. Seal Coat			FA-3



YEARS FROM	YEARS TO	TOTAL MILES	UNINCORPORATED RDWY. MI.	UNINCORPORATED BR. MI.	INCORPORATED RDWY. MI.	INCORPORATED BR. MI.	RURAL RDWY. MI.	RURAL BR. MI.	URBAN RDWY. MI.	URBAN BR. MI.

REMARKS:

FORM RL-7

PREPARED BY
BUREAU OF POLICY & PLANNING
IN COOPERATION WITH
U. S. DEPARTMENT OF TRANSPORTATION - FEDERAL HIGHWAY ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF TRANSPORTATION
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7201
TRUNK HIGHWAY 5
COUNTY Sibley
DISTRICT 7A

LIMITS: W Jct. MNTH 19 - Sibley/Carver Co. Line

Ref. Pt. 000+00.000 - 017+00.531



YEAR BUILT	PROJECT No	DESCRIPTION: TYPE	WIDTH	THICKNESS	REMARKS
		Milling	44'	2"	
2013	7201-44	Bit. Overlay	44'	3.5"	Spec 2360
		Milling	28'	7"	
2013	7201-112	Reclamation	28'	12"	
		Bit Surfacing	28'	4.5"	Spec 2360
		Grading/Agg. Base	Var.	6"	Class 6
2014	7201-115	Conc. Surfacing	Var.	8.5"	Non-Reinforced



YEARS FROM	YEARS TO	TOTAL MILES	UNINCORPORATED RDWY. MI.	UNINCORPORATED BR. MI.	INCORPORATED RDWY. MI.	INCORPORATED BR. MI.	RURAL RDWY. MI.	RURAL BR. MI.	URBAN RDWY. MI.	URBAN BR. MI.

REMARKS: